Appendix VIII

Estimated Schedule for Drilling and Conducting Temperature Survey in TG Holes

Estimated Schedule for drilling and conducting temperature surveys in TG holes for geothermal project on LADWP Acreage		Weeks																	
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Task Description	Duration																		
TG Hole LA-1 - Drilling	18 days														j				
TG Hole LA-2 - Drilling	18 days																		
Lag time to allow LA-2 to stabilize and have just one wireline mobilization	9 days																		
Temperature surveys in LA-1 and LA-2	2 days																		
Decision point on 3rd TG well	-							Δ											
TG Hole LA-3 - Drilling	18 days											П							
Lag time to allow LA-3 to stabilize	10 days				П														
Temperature survey in LA-3	1 day																		
Drill slim hole at selected location	35 days																		
Injection test in slim hole, with temperature surveys before & after	2 days																		